## CITY OF PORTLAND, OREGON BUREAU OF ENVIRONMENTAL SERVICES

## LOCAL IMPROVEMENT DISTRICT ADMINISTRATOR'S FINAL ESTIMATE of the various kinds of work performed in the sanitary sewer improvement of:

Royal Highlands Phase II Local Improvement District

Construction	
Iron Horse Excavation	
	\$ 83,758.22
Engineering	\$ 83,758.22
Design Engineering	
BES	\$ 20,326.27
PBOT (Survey)	\$ 24,242.05
	\$ 44,568.32
Construction Engineering	
BES	\$ 4,517.11
	\$ 4,517.11 \$ 49,085.43
	Ψ 49,003.43
Project Management	
Incurred to Date	\$ 42,952.16
Project Closeout	\$ 2,500.00
	\$ 45,452.16
	\$ 45,452.16
Right-of-Way Acquisition	
Right-of-Way Acquisition	\$ 63,402.63
A 11/4 L 0.57/	Name of the state
Auditor's & Financing Costs  LID Construction Fund - Progress Payment Interest	•
LID Construction Fund - Progress Payment Interest	\$ 1,073.73
Recording	\$ 840.00
•	\$ 1,913.73
	\$ 1,913.73
Overhead	
On BES personnel costs	<u> </u>
	\$ 5,944.33
TOTAL PROJECT COSTS	\$ 249,556.50
	4 270,000,00
Property Owner Share	
LID - Project Expense	\$ 128,366.00
LID - Easement Costs	\$ 5,400.00
	\$ 133,766.00
LID Construction Fund - Estimate at LID Formation	\$ 181,170.00
LID Additional Cost (Savings)	\$ (47,404.00)
	+ (minonod)
Bureau of Environmental Services	
Party Line Sewer Program Estimate at LID Formation	\$ 115,790.50
Bureau Additional Cost (Savings)	\$ 209,805.12
24, 744, Idditional Goot (Gavings)	\$ (94,014.62)
TOTAL PROJECT FUNDING	\$ 249,556.50