

CITY OF PORTLAND

Charlie Hales, Mayor Fred Miller, Chief Administrative Officer Jeffrey B. Baer, Director Bureau of Technology Services 1120 SW Fifth Ave., Room 450 Portland, Oregon 97204-1912 (503) 823-5198 FAX (503) 823-5194 TTY (503) 823-6868

March 11, 2016

TO THE COUNCIL:

Accept contract with Standard Utility Contractors for the construction of the Bureau of Environmental Services - Fanno Creek Pump Station Fiber Optic Construction Project as complete, release retainage, and authorize final payment to Standard utility Contractors, Inc. for contract #30003449.

The BES – Fanno Pump Station Fiber Optic Construction Project provides Integrated Regional Network Enterprise (IRNE) Fiber Optic Network Interconnectivity between the Bureau of Environmental Services (BES) Fanno Basin Pump Station and the Sweeney Flow Control Facility in Portland, Oregon. The project also provides lateral connectivity to the Jerome F. Sears building. A new 96-fiber cable backbone has been constructed through SW Portland; total route distance is approximately 3 1,300 feet of existing underground conduit pathway and approximately 1,700 feet of new underground conduit pathway.

Per Resolution No. 36430, a post-project evaluation is mandated for projects over \$500,000, and this Report to Council is completing that requirement. Ordinance No. 186093 authorized competitive bidding for the construction of the BES – Fanno Pump Station Fiber Optic Construction Project which was solicited through Bid No. 115147.

Procurement Services advertised Bid No. 115147 on December 10, 2012, for the Bureau of Environmental Services with a project construction estimate of \$280,000. Standard Utility Contractors Inc.'s bid in the amount of \$638,200 was determined to be responsive to the requirements of the solicitation and City Council approved this recommendation and a contract was issued to Standard Utility Contractors, Inc. on April 1, 2013. Change Orders No. 1 and 2 increased the contract in the amount of \$83,350 that provided for additional fiber optic cable to be pulled, conduit extensions, and grind and overlay street repair to be performed. All work was satisfactorily completed in accordance with the contract.

The Minority, Women, and Emerging Small Business (MWESB) subcontractor participation for the contract was \$638.00 or 3.68% of the total contract dollars. With the prime contractor a certified WBE, the final participation was 97.68% or \$704,876.

It is recommended that Council accept the post-project evaluation and accept the contract with Standard Utility Contractors Inc. as complete, release retainage, and authorize final payment.

Jeff Baer, Director

An Equal Opportunity Employer

To help ensure equal access to programs, services and activities, the Office of Management & Finance will reasonably modify policies/procedures and provide auxiliary aids/services to persons with disabilities upon request.

298

Agenda No. REPORT Title

Accept contract with Standard Utility Contractors for the construction of the Bureau of Environmental Services - Fanno Creek Pump Station Fiber Optic Construction Project as complete, release retainage. and authorize final payment to Standard utility Contractors, Inc. for contract #30003449)



AGENDA	FOUR-FIFTHS AGENDA	COMMISSIONERS VOTED AS FOLLOWS:		
TIME CERTAIN Start time:			YEAS	NAYS
Total amount of time needed: (for presentation, testimony and discussion)	1. Fritz	<mark>1</mark> . Fritz	~	
	2. Fish	2. Fish	-	
<u>CONSENT</u> ⊠	3. Saltzman	3. Saltzman		
REGULAR	4. Novick	4. Novick	-	
Total amount of time needed: (for presentation, testimony and discussion)	Hales	Hales		

V 1 ~1