

Nick Fish, Commissioner Michael Stuhr, P.E., Administrator

1120 SW 5th Avenue, Room 600 Portland, Oregon 97204-1926 Information: 503-823-7404 www.portlandoregon.gov/water



REPORT TO COUNCIL

June 23, 2016

Accept contracts with CH2M, Inc. and SSC Construction, Inc. for the design, construction, and construction support services for the Powell Butte Reservoir No. 2, Phase 2 Project as complete, release retainage, and authorize final payments (Report; Contract No. 30000828 and 30002100)

The Powell Butte Reservoir No. 2, Phase 2 Project (Project) was constructed in two phases. Phase 1 was completed and approved by Council in June 2011. This report is for Phase 2 which involved the design and construction of a 50 million gallon seismically reinforced concrete buried reservoir at Powell Butte and related supporting infrastructure. The supporting infrastructure included the future on-site Conduit 5, construction of a maintenance and storage facility, a new caretaker's house, an interpretive center and restrooms, park improvements and mitigation requirements per the conditions of approval in the 2003 Land Use Report Type III Conditional Use Master Plan as amended in 2011.

Per Resolution No. 36430, a post project evaluation is mandated for projects over \$500,000 and this Report to Council is completing that requirement. Project design and construction support services was provided by CH2M, Inc. and SSC Construction, Inc. provided construction services.

CH2M Hill, Inc. - Design and Construction Support Services

Ordinance No. 183228 authorized a Professional, Technical and Expert (PTE) service contract for design and construction support services for the Project. On September 21, 2009 the City entered into a Contract No. 30000828 with CH2M Hill, Inc. The contract had an original value of \$8,455,246. Amendment No. 4 and 8 provided an increase to the contract in the amount of \$3,812,688 in support of additional construction management, design revisions, and project management. Amendment No. 8 received City Council approval through Ordinance No. 185733. The other amendments to the contract were for administrative changes and required no additional funds. The final cost for services under the CH2M Hill, Inc. contract was \$12,090,836.76. The Minority, Women, and Emerging Small Business (MWESB) participation for this PTE contract was \$2,310,716, or 39.1% of the total subcontracted dollars.

SSC Construction, Inc. - Construction Services

Ordinance No. 184328 authorized a construction contract and provided for payment for the Powell Butte Reservoir No. 2, Phase 2 Project. The Project was solicited through Bid No. 112503. The engineer's estimate for the Project was \$100,000,000 with an optimal confidence rating. On May 25, 2011 City Council approved the City Procurement Officer's recommendation to award a contract to SSC Construction, Inc. for the construction of the Project. The original contract with SSC

To help ensure equal access to City programs, services, and activities, the City of Portland will provide translation, reasonably modify policies/procedures and provide auxiliary aids/services/alternative formats to persons with disabilities. For accommodations, translations and interpretations, complaints, and additional information, contact 503-823-1058, use City TTY 503-823-6868, use Oregon Relay Service: 711, or visit the City's Civil Rights Title VI & ADA Title II web site.

Construction, Inc. was in the amount of \$80,238,574. Change Order No. 2, 3, 9, 12, and 13 provided an increase to the contract in the amount of \$3,929,045.39 in support of contract extension, subcontracting plan, design clarification, revisions and deficiencies, code requirements, encountering unknown site conditions, added site security, authorized additional services which supported the installation of piping for the Division Street Conduits 2 and 3 intertie and provided for the construction of Lucid Energy Incorporated (LEI) in-line turbines and vaults per the agreement between the Water Bureau and LEI. Change Order No. 9 received City Council approval through Ordinance No. 186939. All other change orders were in support of administrative changes to the contract and were no cost change orders. The final construction total was \$84,167,618.51, a 4.89% increase over the original contract amount. The MWESB subcontractor participation for the contract was \$11,625,774, or 22.6% of the total subcontracted dollars.

The Project is complete and all work has been executed in accordance to the contracts. It is recommended that Council accept the post project evaluation and accept the contracts with CH2M, Inc. and SSC Construction, Inc. as complete, release retainage and authorize final payments.

Michael Stuhr, P.E., Administrator

TO THE COUNCIL:

The Commissioner of Public Works concurs with the above Report to Council, and;

RECOMMENDS

That the Council accept the post project evaluation and accept the contract with CH2M, Inc. and SSC Construction, Inc. as complete, release retainage, and authorize final payment.

Respectfully submitted,

Commissioner Nick Fish


886

V170

Agenda No. **REPORT** Title

Hill

Accept contracts with CH2M, Inc. and SSC Construction, Inc. for the design, construction/ and construction support services for the Powell Butte Reservoir No. 2, Phase 2 Project as complete, release retainage and authorize final payments (Report; Contract Nos. 30000828 and 30002100)



AGENDA	FOUR-FIFTHS AGENDA	THS AGENDA COMMISSIONERS VOTED AS FOLLOWS:		
TIME CERTAIN Image: Certain Cert			YEAS	NAYS
Total amount of time needed: (for presentation, testimony and discussion)	1. Fritz	1. Fritz	\checkmark	
	2. Fish	2. Fish	\checkmark	
CONSENT	3. Saltzman	3. Saltzman	\checkmark	
<u>REGULAR</u> Total amount of time needed: <u>15</u> (for presentation, testimony and discussion)	4. Novick	4. Novick		
	Hales	Hales		