

2668

Report of Commissioner of Public Works transmitting Progress Payment Certificate No. 6 (Final) and Certificate of Sewer Completion for construction of the Portland State College Urban Renewal Sewer System; recommending certificate be approved, sewer be accepted by Council and payment made.

Kla

JUL 29 1970

ADOPTED

THE COMMISSIONERS VOTED AS FOLLOWS		
	YEAS	NAYS
ANDERSON	/	
GRAYSON	/	
IVANCIE	/	
McCREADY	/	
SCHRUNK	/	


Filed JUL 24 1970

RAY SMITH

Auditor of the CITY OF PORTLAND

By *George J. McCreedy* Deputy

LLOYD E. ANDERSON
COMMISSIONER
DEPARTMENT OF PUBLIC WORKS



WM. S. LIND
CHIEF OF OPERATIONS
JAMES L. APPERSON
CITY ENGINEER

CITY OF PORTLAND
OREGON

97204
1220 S.W. 5TH AVENUE • PHONE (503) 228-6141

July 21, 1970

TO THE COUNCIL:

Your Commissioner of Public Works transmits herewith Progress Payment Certificate No. 6 (Final) and Certificate of Sewer Completion for work performed by Riverside Construction, Inc. to January 28, 1970 under the contract for the construction of the Portland State College Urban Renewal Sewer System.

Your Commissioner

RECOMMENDS

that the final certificate be approved, the sewer be accepted by the Council, and the Auditor be instructed to prepare and disburse warrants in accordance with the terms of the contract.

Respectfully submitted,

Lloyd E. Anderson
Commissioner of Public Works

LEA/ps

FINAL ESTIMATE - SEWER

CITY OF PORTLAND, OREGON
DEPARTMENT OF PUBLIC WORKS
OFFICE OF CITY ENGINEER

#2798

RIVERSIDE CONST.
1-28-70

STATEMENT of the various kinds of work done in the construction of the Portland State College
Urban Renewal Sewer System.

according to the provisions of Ordinance No. 129107 Contract No. 12579

ITEMS OF WORK AND MATERIALS	FINAL QUANTITIES	UNIT MEASURE	UNIT PRICES	TOTAL \$
1. 30 in. B. & S. CL. 111 Conc. Sewer Pipe	299	Ln. Ft.	20.00	5,980.00
2. 27 in. B. & S. CL. 111 "	427	"	18.00	7,686.00
3. 24 in. B. & S. CL. 111 "	1,150	"	14.00	16,100.00
4. 18 in. B. & S. Ext. Str.	1,084	"	12.50	13,550.00
5. 15 in. B. & S. "	2,438	"	7.00	17,066.00
6. 12 in. B. & S. "	1,730	"	5.00	8,650.00
7. 10 in. B. & S. "	3,735	"	4.00	14,940.00
8. 8 in. B. & S. "	6,030	"	3.50	21,105.00
9. 6 in. B. & S. "	1,202	"	3.25	3,906.50
10. 12 in. x 6 in. conc. wyes	4	Each	50.00	200.00
11. 10 in. x 6 in. "	9	"	30.00	270.00
12. 8 in. x 6 in. "	18	"	25.00	450.00
13. One-eighth bends, 6 in. in dia.	48	"	15.00	720.00
14. Concrete Manholes, Precast	68	"	500.00	34,000.00
15. 12 in. drop connection	2	"	200.00	400.00
16. 8 in. drop connection	5	"	150.00	750.00
17. Common trench excavation	17,526	Cu. Yds.	10.15	177,888.90
18. Trench excavation, rock	--	"	10.00	--
19. H.S. Pwmt. taken up & relaid, 4 in. th. CLB, CL	7,321	Sq. Yds.	10.00	73,210.00
20. Crushed rock pavement base	1,641	Cu. Yds.	6.50	10,666.50
21. Select Backfill	14,693	"	3.50	51,425.50
22. Crushed Rock, Pipe bedding	19	"	8.00	152.00
23. Conns. to existing manholes	17	Each	200.00	3,400.00
24. Watertight seals for exist. sewers	11	"	50.00	550.00
25. Conns. to existing inlets	118	"	35.00	4,130.00
26. Conc. curb removed & replaced	--	Ln. Ft.	10.00	--
27. Conc. island removed & replaced	--	Sq. Yds.	50.00	--
28. 18 in. by 6 in. conc. wyes	3	Each	40.00	120.00
29. 18 in. by 8 in. "	--	"	40.00	--
30. 15 in. by 8 in. "	13	"	35.00	455.00
31. 12 in. by 8 in. "	1	"	30.00	30.00
32. 10 in. by 8 in. "	--	"	30.00	--
33. 8 in. by 8 in. "	1	"	20.00	20.00
34. One-eighth bends, 8 in. in dia.	1	"	20.00	20.00
Extra Bill - See letter dated 6-19-70		Lump Sum		3,843.62
		L.S.	3,843.00	
Amount Due Contractor				471,665.02
Engineering				29,982.75
Overhead & Adv. 6.66%				2,352.73
Total				504,000.50

The final amount due contractor of \$471,665.02 is 0.23% over his bid of \$470,545.90.

James L. Apperson
City Engineer of said City, hereby certify that the above statement and attached map, show in detail the correct amounts of all work required to complete the construction under the above-named Ordinance.

Approved

Commissioner of Public Works

Calendar No.....

Letter.....Page.....

File No.....

**CERTIFICATE OF COMPLETION
AND ACCEPTANCE
FOR
SEWERS**

Title.....Construction of the Portland State

College Urban Renewal Sewer System.

Riverside Construction, Inc. Contractor

Filed.....

Auditor of the City of Portland

By.....Deputy

#2798

CITY OF PORTLAND, OREGON
DEPARTMENT OF PUBLIC WORKS
OFFICE OF THE CITY ENGINEERLetter.....
Page.....
File.....

CERTIFICATE OF SEWER COMPLETION

for the construction of The Portland State College Urban Renewal Sewer System.

according to the provisions of Ordinance No. 129107 Contract No. 12579

This work was completed and tested as to alignment and grade and inspected as to quality and quantity of work done in the construction and found to have been finished and in compliance with the plans, specifications, and requirements under the above named Ordinance.

INSPECTOR.

CONSTRUCTION ENGINEER.

CHIEF, BUREAU OF CONSTRUCTION.

CHIEF, BUREAU OF DESIGN.

Date of completion January 28, 1970

TO THE COUNCIL:

I, City Engineer of the City of Portland, Oregon, hereby certify that all work required to be done under the above numbered Ordinance has been completed to my satisfaction and said work is approved.

Approved by

COMMISSIONER OF PUBLIC WORKS.

CITY ENGINEER.

CERTIFICATE OF ACCEPTANCE

I, Auditor of the City of Portland, Oregon, hereby certify that the council of said City approved the acceptance of all work done on the above construction on _____, 19____.

Progress Payment to Date ()

Final Payment this Contract ()

Total Amount of this Contract

Amount Due City for Engineering, etc.

Cost of Right of Way

Interest on Progress Payments

Total Amount of Assessment

The Contractor therefore is entitled to warrants on the fund for the construction of said sewer in the sum of

Dollars.

Date of 1st Advertisement

By

CITY AUDITOR.

DEPUTY.

Contract Signed August 4, 1969

Contract Expires April 12, 1970

Contract Completed January 28, 1970

Delinquent No. days

Name of Contractor Riverside Construction, Inc.

I hereby certify that I have completed my contract under the above numbered ordinance and furnished the materials and performed the work as shown by the final estimate of the City Engineer.

By

(Title)

Contractor