

S.E.R.A. PROJECT

No. 26 - B11 - 57

S.E.R.A. Project

West Hills Golf Course

Name of Project

West Side - Canyon Road

Location of Project

L. G. Apperson

Supervised by

Park Bureau - A. W. Nussbaumer

Field Supervision

July 6, 1934

Date Approved by S.E.R.A.

July 16, 1934

Date Construction Started (CWA 123)

November 1, 1934

Date of Completion

Original Estimate . . . . . \$18,941.53

Total Estimate . . . . . 18,941.53

Labor S.E.R.A. Fund . . . . . 16,349.89

Truck Hire & Equip. Local Govt. Funds . . . . . 1,044.08

Insurance Local Govt. Funds . . . . . 848.77

Transportation . . . . . .25

Total Final Cost . . . . . 18,242.99

Total Man Hours of Employment . . . . . 31,246

Average No. of Men Employed . . . . . 83 Men for 64 Days

Cu. Yards Excavation Earth . . . . . 8,000

Cutting Turf Sq. Feet . . . . . 23,580

Relaying Turf Sq. Feet . . . . . 8,100

Concrete Drain Pipe 12" Lin. Feet . . . . . 200

Equipment - Small Trucks, 1 Tractor #30, Hand Tools

Weather Conditions - General . . . . . Good