

---

# NORTH/NORTHEAST HOUSING STRATEGY OVERSIGHT COMMITTEE

SONGBIRD



# Current Progress Photos

---



# Schedule

---

- Start Construction March 2019
- PHB Preference Policy January 2020
- Start Lease-up process May 2020
- Finish Construction July 31 2020
- Finish Lease-up process December 2020

# COLAS Construction

---

## Construction Update

- 90% Complete
- TCO scheduled for 7/31/20



## DMWESB

- Currently meeting our goal of 30% minority participation