

## **CBWTP Lagoon Reconstruction** (BES Project Number E07145)

**Mark Hutchinson** 

**Construction Services Manager** 

**Bureau of Environmental Services** 

October 8, 2014



#### ENVIRONMENTAL SERVICES CITY OF PORTLAND

NICK FISH, COMMISSIONER I DEAN MARRIOTT, DIRECTOR

# **Lagoon Reconstruction Phase 2**





 $\mathcal{P}$ 



# Lagoons





# **Lagoon Under Construction**





 $\mathcal{O}$ 







 $\mathcal{O}$ 

# **Original Contract Expenditures**

Original Contract Value:\$7,640,150Increase in Bid Quantity to Build Dike:\$ 215,289Dry Sludge Bid Quantity Increase:\$1,997,921Additional Miscellaneous Costs:\$ 57,894Expenditures to Date\$9,550,187



 $\mathcal{D}$ 

# What's Left





# **Cost to Complete**

#### **Option A**

- Rock \$345,272
- <u>Liner \$214,551</u>
- Total Cost \$559,823

### **Option B**

- Rock \$479,799
- Liner \$950,000
- Remob. and Misc. \$ 29,500
- Dewater/Grading \$ 73,639
- <u>Design Cost</u> \$ 10,000
- Total Cost \$1,542,938



# Questions

# Thank you



Environmental Services | CBWTP Lagoon Reconstruction Phase 2