Portland's Housing Bond

Date: October 7, 2021

To: Bond Oversight Committee (BOC) Members

From: Shannon Callahan, Portland Housing Bureau

CC: Molly Rogers, Jill Chen, Bob DelGizzi, Tanya Wolfersperger, Jennifer Chang; Portland

Housing Bureau

Re: Bond Expenditure Report – Q4, FY2021

BACKGROUND - Expenditure Report

In November 2016, the City of Portland (the "City") received voter approval on Bond Measure 26-179, authorizing the City to issue \$258.4 million of General Obligation Bonds to fund affordable housing. To date, two series have been issued. The first was used for the acquisition of the Ellington Apartments. The second series was issued to fund the acquisition of the East Burnside Apartments and the property on Prescott Street. These were the final bond expenditures made under the former acquisition/construction model.

In 2018, voters passed an amendment to the Oregon Constitution allowing municipalities new flexibility in the use of Bond funds, including the ability to lend Bond funds to private and non-profit entities, and the ability to leverage outside sources of funding in the development of Bond projects. The table below shows the uses of bond proceeds to date.

Bond Acquisition Project Expenses

	\$ 52,063,852
Powell (Site Development)*	263,853
Prescott (Land)	500,000
105th and Burnside	14,300,000
The Ellington	\$ 37,000,000

^{*}change due to final closeout of site project.

Current Bond Commitments

Nine projects were awarded funding through the 2019 Spring Bond Opportunity Solicitation (BOS). Three are on already identified properties that were included in the BOS, and six are on sponsor-controlled sites. An additional project received a funding award prior to the BOS. These projects provide the geographic diversity the Framework prioritized for our Bond investments, with the exception of SW Portland.

Current Bond Commitments	Project Amounts		Expended to Date
Anna Mann House	\$	16,980,195	
Las Adelitas		15,020,934	9,350,830
Cathedral Village		15,969,750	7,502,902
Stark Street		14,926,500	2,989,947
Crescent Court (115th at Division St)		16,754,923	10,844,769
Hayu Tilixam (Prescott)		7,971,500	3,257,271
Emmons Place		19,786,343	7,897,975
Joyce *		2,412,612	
Westwind *		12,662,077	3,306,137
3000-3032 SE Powell		33,063,000	
Total	\$	155,547,834	\$45,149,831

^{* -} Other funding sources will be added; \$4,375,000 from the County for Westwind, \$3,450,000 in TIF for the Joyce.

Project Reserves \$5,019,963 add Net Interest and Other Credits **** \$ 1,432,015 Bond Funds Remaining *** \$47,200,366

Bond Program Delivery Expenses Program Delivery Costs through 1,526,183 6/30/19** Program Delivery Costs through 6/30/20** 1,967,509 Program Delivery Costs through 6/30/21** 1,855,485 Program Delivery Costs through 9/30/21** 436,273 **Total Program Delivery Cost to date** \$5,349,177 Bond Delivery Expenses as a % of Project Expenses 5.50% Bond Delivery Expenses as a % of Project Expenses & Commitments 2.81%

- **- Included are property acquisition related costs, staff time and indirect for those acquisitions and the staff costs to date for the bond project commitments. 6/30/21 costs are unaudited and don't reflect final adjustments.
- *** Remaining bond funds include \$600,000 from the 2019B series bonds, debt managed cash (interest), and bonds not yet sold.
- ****- Current debt managed cash available