



# Renaissance Commons (North Argyle & Interstate)

# Renaissance Commons



- **Construction Completed**

- Temporary Certificate of Occupancy as of June 2020
- 189 Homes Total

- **Leasing in Progress**

- Opened leasing office in Vanport Plaza June 2020
- 67 Applications in progress
- 19 Applications approved
- 55% of preference list contacted to date
- Move-ins to begin July 10, 2020
- On track for goal – 100% leased by March 2021

# Equity in Construction



- Currently tracking 33-34% participation by DMWESB firms
- Includes 11 minority-owned businesses and 8 women-owned businesses.
- 10 contracted businesses located in North/Northeast Portland

## Apprenticeship:

- 57.3% of journeymen hours worked are by minority journeymen
- 42.51% of apprenticeship hours worked are by minority apprentices
- 22.5% of apprenticeship hours worked are by female apprentices

- **Continue leasing process**
- **Gather input from residents on use of community space.**
- **Community celebration event – may wait until closer to 100% occupied in early 2021.**