

PICTORIAL HISTORY

36" URBAN RENEWAL RELOCATIONS

Bid Opening	8/13/62
Contract Date	8/21/62
Contractor	R & H Construction Co.
Contract Completed	Dec. 1962
Cost	1,535 ft. @ approx. \$30.41/ft. \$46,682.36

This main was installed to by-pass the South Auditorium Urban Renewal Development. A section of the 32" Cast Iron S.W. Supply main in S. W. Mill Street was replaced by 36" I.D. steel, furnished by Beall Pipe & Tank Corporation which connected near S.W. Front Avenue at Mill Street; thence to S.W. 4th Avenue and Mill Street via S.W. Front Avenue, S.W. Market Street and S.W. 4th Avenue.

The contract was let by the Portland Development Commission. Plans, specifications and progress payment reports were prepared by Water Bureau Engineers. Job was inspected by Water Bureau.