

# CHANGE ORDER



183443





PROJECT NAME <b>2009 LOCAL IMPROVEMENT DISTRICTS PROJECT</b>				Change Order No. <b>11</b>	
CONTRACTOR'S NAME AND ADDRESS: <b>Loren Hatfield Tri-State Construction, Inc. PO Box 20476 Portland, Oregon 97294</b>			Job No. <b>T00095.C42</b>	Contract No. <b>30000806</b>	
			Ordinance No. <b>181176</b>	Bid No. <b>110681</b>	
THIS CONTRACT IS HEREBY MODIFIED AS FOLLOWS: (DESCRIPTION AND LOCATION OF WORK OR ITEMS COVERED BY THIS ORDER) <span style="float: right;">CONTINUED ON BACK <input type="checkbox"/></span>					
<p>A. Construct a pedestrian bridge at Sta.1+03, 18 feet right to Sta. 2+01, 18 feet right and sidewalk connections at each end of bridge.</p> <p>B. Increase Bid Item No. 66 – Concrete walks by 568 square feet @ \$2.63 / SF and Bid Item No. 69 – Removable Bollards by 2 each @ \$250.00 / EA.</p>					
SPECIFICATIONS AND PROVISIONS - THE WORK TO BE DONE UNDER THIS ORDER IS TO BE PERFORMED, MEASURED, AND PAID FOR IN ACCORDANCE WITH THE TERMS FOR THE ABOVE CONTRACT EXCEPT AS MODIFIED AS FOLLOWS - <span style="float: right;">CONTINUED ON BACK <input type="checkbox"/></span>					
<p>All work will be constructed per the attached City of Portland NE 92<sup>nd</sup> Drive (Phase 2) Bridge Construction Plans and NE 92<sup>nd</sup> Drive (Phase 2) Bridge Special Provisions.</p> <p>Modify Special Provision 00180.50 Contract Time to Complete Work to add 90 calendar days. Additional Contract Time required is for the actual construction of the bridge and does not include the required shop drawing approval process time or the bridge fabrication time. Execution of the change order is contingent upon approval by City Council.</p>					
NO.	DESCRIPTION	UNIT	UNIT PRICE	EST. QNTY	TOTAL COST
11A	Structural Excavation	CY	\$ 35.66	38	\$ 1,355.08
11B	Granular Structure Backfill	CY	\$ 46.57	10	\$ 465.70
11C	Furnish Pile Driving Equipment	LS	\$ 33,044.33	1	\$ 33,044.33
11D	Furnish PP 12.75 x 0.375 Steel Piles	FT	\$ 33.11	415	\$ 13,740.65
11E	Drive 12.75 x 0.375 Steel Piles	EA	\$ 2,278.73	10	\$ 22,787.30
11F	Pile Driving Under Live Power Lines	LS	\$ 6,597.78	1	\$ 6,597.78
11G	Reinforcement	LB	\$ 1.42	5,476	\$ 7,772.38
11H	Structural Concrete, Class 4350	CY	\$ 928.81	42	\$ 39,010.02
11I	Steel Truss Bridge	LS	\$120,312.40	1	\$ 120,312.40
11J	Poured Sealant Joint Seals	FT	\$ 78.09	24	\$ 1,874.16
11K	Crane Placement of City Supplied Logs and Root Balls	LS	\$ 2,217.74	1	\$ 2,217.74
11L	Increase Bid Item No. 66 - Concrete Walks and Bid Item No. 69 - Removable Bollards				\$ 1,993.84
11M	Modify Special Provision 00180.50 Contract Time to Complete Work.				\$ 0.00
Current Contract Amount					\$ 810,003.14
Total cost of this Change Order <span style="float: right;">Increase</span>					\$ 251,174.92
Revised Contract Amount					\$ 1,061,178.06
Total effect on contract time resulting from this Change Order				None    Increase	90 day(s)
Consent of Surety is required				<input type="checkbox"/> Yes <input type="checkbox"/> No	
☞ <b>Contractor</b> , if "Yes" is checked above has Consent of Surety been obtained?				<input type="checkbox"/> Yes <input type="checkbox"/> No	
This change effects the expiration or extent of insurance				<input type="checkbox"/> Yes <input type="checkbox"/> No	
☞ <b>Contractor</b> , if "Yes" is checked above will policies be extended?				<input type="checkbox"/> Yes <input type="checkbox"/> No	


# CHANGE ORDER



183443

This Change Order is subject to and incorporates the provisions of Section 196.10B of the Standard Specifications. By signing, dating and returning the original of this form to the Owner, Contractor agrees that the information presented herein is complete, accurate, and resolves all issues of contract time and compensation associated with the work identified herein.

	12.22.09
APPROVED BY CONTRACT MANAGER	DATE
	12/22/09
APPROVED BY PROJECT MANAGER	DATE
	12/22/09
APPROVED BY DIVISION MANAGER	DATE
	12/22/09
APPROVED BY CITY ENGINEER	DATE

 12-22-09  
CONTRACTOR SIGNATURE DATE