



Nick Fish, Commissioner
Michael Stuhr, P.E., Administrator

1120 SW 5th Avenue, Room 600
Portland, Oregon 97204-1926
Information: 503-823-7404
www.portlandoregon.gov/water



CHANGE ORDER, Page 1 of 2

188948

Project Name:	NW Cornell Road Services-Macleay Park		
Date:	February 2, 2018	Change Order No.	003
Contractor:	Just Bucket Excavating, Inc.	P.O./Contract Number:	30005802
Address:	324 29th SW Ave.	Bid Number:	00000493
City, State, Zip:	Albany, OR 97322	Project Number:	W01682
Attn:	Willie Davis Jr.	Current Substantial Completion Date:	December 11, 2017

The parties hereby agree to the following provisions of this Change Order. Capitalized terms used without definition have the meaning ascribed to such term in the Contract. The agreed upon cost and additional contract time, if any, resolves all issues of contract time and compensation in accordance with the Contract Documents. Except as expressly provided for herein, this Change Order is full and final satisfaction, settlement, compromise and accord of all change orders, claims (including third party claims), damages, allegations, disputes and disagreements of whatsoever nature, whether known or unknown, asserted or un asserted by the Contractor in connection with the following:

Item No.	Description	SAP Budget Coding	Change in Contract Amount
CO3.1	Bid Item 9-Horizontal Directional Drilling, HDPE, DR9, 3 Inch Pipe, additional rock encountered	W01682.C.M.1C	\$141,860.28
Total Net Increase to Contract			\$141,860.28

Change Order Amount \$ 141,860.28Change in Contract Time: 0 daysRevised Substantial
Completion Date:

Original Contract Amount	\$	<u>720,400.53</u>
Total Previous Change Order Amounts	\$	<u>180,100.13</u>
This Change Order Amount	\$	<u>141,860.28</u>
Total Change Orders plus Original Contract Amount	\$	<u>1,042,360.94</u>

Net change of
total change orders
from original
amount

44.69 %

Consent of Surety is required?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
☞ Contractor, if "Yes" is checked above has Consent of Surety been obtained?	<input type="checkbox"/> Yes	<input type="checkbox"/> No
This change effects the expiration or extent of insurance?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
☞ Contractor, if "Yes" is checked above will policies be extended?	<input type="checkbox"/> Yes	<input type="checkbox"/> No

To help ensure equal access to City programs, services, and activities, the City of Portland will provide translation, reasonably modify policies/procedures and provide auxiliary aids/services/alternative formats to persons with disabilities. For accommodations, translations and interpretations, complaints, and additional information, contact 503-823-1058, use City TTY 503-823-6868, use Oregon Relay Service: 711, or visit the City's Civil Rights Title VI & ADA Title II web site.

Project Name: NW Cornell Road Services-Macleay Park	
Date: February 2, 2018	Change Order No. 3
Contractor: Just Bucket Excavating, Inc.	P.O./Contract No. 30005802

The Contractor's signature on the line below signifies the Contractor's agreement that the additional or reduction in compensation or Contract Time stated in the Change Order is the total amount due to the Contractor for the changes set forth herein. If Contractor disputes compensation or Contract Time set forth in this Change Order, Contractor shall NOT sign this Change Order but shall initial in the box (□) below.

Willie Davis Jr

2-6-2018

CONTRACTOR

Date

(Print name and sign)



By initialing this box, Contractor acknowledges receipt of this Change Order and that Contractor will proceed with the work set forth herein. Initialing in this box shall not constitute Notice, nor shall it substitute for any Claim procedure for additional compensation or Contract Time, as required in the Contract Documents.

CITY'S APPROVING AUTHORITIES:Bureau Project Manager/ Owner's
Representative

Date

Michael Stuhr, P.E.
Bureau DirectorTeresa K. Elliott, P.E.
Chief Engineer

Date

Chief Procurement Officer

*****End of Change Order Document*****