

ORDINANCE No. 149029

An Ordinance authorizing Change Order #3 in an amount not to exceed \$109,457.87 for the Access Road and Cofferdam for the Hydroelectric Power Project, authorizing a time extension of 60 days, authorizing the transfer of funds, and declaring an emergency.

The City of Portland ordains:

Section 1. The Council finds:

1. That additional work is necessary to support and stabilize half-round drainage pipe, install a grounding bed under the access road, install water control pond #3 and provide consolidation grouting along the existing spillway at Dam No. 1.
2. That an additional appropriation of \$109,457.87 is needed for this work.
3. That a time extension of sixty days is needed for this work.
4. That Change Order #3 in an amount not to exceed \$109,457.87 is needed to Contract #18005 with Willamette-Western Corporation to complete this work.
5. That a fund transfer within the Hydropower Construction Fund of \$109,457.87 is required.

NOW, THEREFORE, the Council directs:


- a. That Change Order #3 in an amount not to exceed \$109,457.87 to Contract #18005, Willamette-Western Corporation be authorized.
- b. That a time extension of sixty days to Contract #18005, Willamette-Western Corporation be authorized.
- c. \$109,457.87 is transferred within the Hydropower Construction Fund #28 from BUC 64000012 (Hydropower Contingency), Expense Code 710 to BUC 64200003 (Hydropower Construction), Expense Code 630 (Improvements).


Section 2. The Council declares that an emergency exists because a delay in proceeding with the project would result in an increased project cost to the City; therefore, this ordinance shall be in force and effect from and after its passage by the Council.

Passed by the Council, **JAN 16 1980**

Commissioner Ivancie
J.L. Doane/jr
January 7, 1980
BUC #64200003

Attest:


Mayor of the City of Portland


Auditor of the City of Portland

Calendar No. 145

ORDINANCE No. 149029

Title

An Ordinance authorizing Change Order #3 in an amount not to exceed \$109,457.87 for the Access Road and Cofferdam for the Hydroelectric Power Project, authorizing a time extension of 60 days, authorizing the transfer of funds, and declaring an emergency.

142

THE COMMISSIONERS VOTED AS FOLLOWS:		
	Yeas	Nays
Ivancie	/	
Jordan	/	
McCready	/	
Schwab	/	
Goldschmidt	/	

\$

FOUR-FIFTHS CALENDAR	
Ivancie	
Jordan	
McCready	
Schwab	
Goldschmidt	

Filed JAN 10 1980

GEORGE YERKOVICH
Auditor of the CITY OF PORTLAND

George Yerovich
Deputy

INTRODUCED BY
Commissioner Ivancie

NOTED BY THE COMMISSIONER
Affairs
Finance and Administration
Safety
Utilities <i>FJI may</i>
Works

BUREAU APPROVAL
Bureau: Hydroelectric Power
Prepared By: James L. Doane Date: 1-7-80
Budget Impact Review: <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Not required
Bureau Head: <i>James L. Doane</i> James L. Doane, Manager

NOTED BY
City Attorney
City Auditor
City Engineer