152867

RECEIVED

FFB 22 1982

ACCEPTANCE

RECEIVED

FEB 26 9 28 AM 1982

GEORGE CHARLES III AUDITOR
February 19 1.440, ORE.
19.82

PORTLAND DEVELOPMENT COMMISSION

GEORGE YERKOVICH Auditor of the City of Portland, Room 202, City Hall Portland, Oregon 97204

Dear Sir:

This is to advise the City of Portland, Oregon, that I hereby accept the terms and provisions of

Ordinance No. 152867, passed by Council February 18, 1982, authorizing extension of time to complete contract between City and the Portland Development Commission for I-505 Relocation Assistance Advisory services by 6 months, and providing for acceptance,

and in consideration of the benefits to be received thereunder by me I hereby agree to abide by and perform each and all of the terms and provisions thereof applicable to me.

Very truly yours,

[CORPORATE SEAL] PORTLAND DEVELOPMENT COMMISSION

1500 SW 1st, Portland, OR 97201

Address

Approve APPROVED AS TO FORM

Typhe P. Thomas

*When an acceptance is required from a firm or corporation the Acceptance must be signed by an officer of the firm or corporation stating his or her official title, and corporations must affix the corporate seal.

ORDINANCE NO. 152867

An Ordinance authorizing extension of time to complete contract between the City and the Portland Development Commission for I-505 Relocation Assistance Advisory services by 6 months, providing for acceptance, and declaring an emergency.

The City of Portland ordains:

Section 1. The Council finds:

- 1. Ordinance No. 151440 passed by Council April 22, 1980 authorized an agreement, No. 19475, between the City and the Portland Development Commission (P.D.C.) to provide project management for the I-505 (I-405 extension) Business Relocation Advisory Assistance Project.
- 2. The agreement provided for work to begin on January 2, 1981 and to continue for 12 months unless extended by written agreement between P.D.C. and the City.
- The consultant performing the field work for this project has been granted a 250-day extension to their contract.
- 4. The consultant time extension has resulted in a delay of approximately 6 months in P.D.C.'s scheduled completion of their portion of the project.
- 5. The time of completion for the contract needs to be extended 6 months to July 2, 1982.

NOW, THEREFORE, the Council directs:

- a. Agreement No. 19475 between the City and the Portland Development Commission is changed by increasing the contract duration to 18 months from January 2, 1981.
- b. This amendment shall be effective upon receipt of a acceptance of this amendment, by Portland Development Commission, in a form acceptable to the City Auditor.
- c. All other provisions of Agreement No. 19475 shall remain in force and effect.

ORDINANCE No.

Section 2. The Council declares that an emergency exists because delay in implementing this change may result in failure to complete the work within the revised project schedule, resulting in further delays in realization of the benefits of this project to effected businesses, therefore this Ordinance shall be in force and effect, subject to the acceptance specified in Section 1 b, from and after its passage by the Council.

Passed by the Council, FEB 1 8 1982

COMMISSIONER MIKE LINDBERG Stephen T. Riddell:mm February 4, 1982

Attest:

Auditor of the City of Portland

THE COMM	MISSIONER FOLLOWS	
	Yeas	Nays
JORDAN	j	
LINDBERG	1	- -
SCHWAB	*I/*Badges	
STRACHAN	1	
IVANCIE	1	

FOUR-FIFTHS CALENDAR			
JORDAN			
LINDBERG			
SCHWAB			
STRACHAN			
IVANCIE			

Calendar No. 404

ORDINANCE No. 152867

Title

An Ordinance authorizing extension of time to complete contract between the City and the Portland Development Commission for I-505 Relocation Assistance Advisory services by 6 months, providing for acceptance, and declaring an emergency.

FEB 1 7 1982

CONTINUED TO FEB 1 8 1982

Filed. FEB 1 1 1982

GEORGE YERKOVICH

Auditor of the CITY OF PORTLAND

Deputy

INTRODUCED BY

COMMISSIONER MIKE LINDBERG

NOTED BY THE COMMISSIONER
Affairs
Finance and Administration
Safety
Utilities
Works 701/hg
BUREAU APPROVAL
Bureau:
Street & Structural Engineering
Prepared By: Date:
Stephen T. Riddell Feb. 4, 1982
Budget Impact Review:
☐ Completed ☑ Not required
Bureau Head: C. Schmilt
Richard O. Schmidt
CALENDAR
Consent Regular X
NOTED BY
City Attorney
City Auditor
City Engineer
John M Langua