



Randy Leonard, Commissioner
David G. Shaff, Administrator

1120 SW 5th Avenue, Room 600
Portland, Oregon 97204-1926
Information: 503-823-7404
www.portlandonline.com/water



An Equal Opportunity Employer

CHANGE ORDER

Project Name: Columbia South Shore Wellfield Improvements
Date: 7/21/2011
Contractor: Stettler Supply and Construction
Address: 1810 Lana Ave NE
City, State, Zip: Portland, OR 97301
Attn: Trevor Spires

Change Order No. 003
P.O./Contract Number: 30001041
Bid Number: 111067
Project Number: W01314
Current Substantial Completion Date: 1/31/2012

The Parties hereby agree as follows:

This proposed change order totals \$148,236. Costs include:

1. Additional cost of Well 16 pump and motor repair, over the amount assumed before an inspection was possible. Cost for this item is \$22,544.
2. Additional cost of Well 18 pump and motor repair, over the amount assumed before an inspection was possible. Cost for this item is \$61,678.
3. Cost of surging and cleaning the Well 18 screen, to prevent likely future clogging. Need for this apparent only after pump and motor was removed for video inspection. Cost for this item is \$35,000.
4. Cost of a new pump and motor assembly for Well 17, over the amount assumed for repair only, before an inspection was possible. Repair was determined to cost more than new products. Cost for this item is \$29,014.

APPROVED AS TO FORM

Sandra Mengel
CITY ATTORNEY

Change Order Amount \$ 148,236

Change in Contract Time:

N/A

Revised Substantial Completion Date:

The agreed upon price and additional contract time, if any, resolves all issues of contract time and compensation in accordance with Sub Section 00196.10 of the Standard Construction Specifications (SCS).

Original Contract Amount
Total Previous Change Order Amounts
This Change Order Amount
Total Change Orders plus Original Contract Amount

\$ 843,500.00
\$ 233,129.55
\$ 148,236.00
\$ 1,244,865.55

Net change of
total change orders
from original amount
48 %

[Signature]
Contractor's Representative

7/22/11
Date

Patrick Easley
Bureau Project Manager/ Owner's Representative

7-25-2011
Date

[Signature]
Principal Engineer

7/25/11
Date

[Signature]
Chief Engineer (if required)

7/26/11
Date

N/A

Bureau Director (if required)

Date

N/A

Chief Procurement Officer (if required)

Date

Mayor or Commissioner (if required)

Date