

## ORDINANCE No. 185517

Amend contract with Moore Excavation, Inc. for additional work and compensation for Fanno Basin Pump Station Force Main: Multnomah Section. Project No. E08294 (Ordinance; amend Contract No. 30001048)

The City of Portland ordains:

### Section 1. The Council finds:

1. Moore Excavation, Inc. (MEI) was constructing the Fanno Basin Pump Station Force Main: Multnomah Section project under Contract No. 30001048, with an amended expiration date of November 24, 2011, and contract amount of \$5,050,951.00
2. During the course of construction, many utility conflicts, changed or extra items of work were identified. This required the contractor to address them, in order to complete the work. This included removing approximately 3,300 linear feet of 10" water main and replacing it with 12" pipe in order to meet the requirements of OAR 333. Extra work also included grinding and repaving Multnomah Boulevard from SW 45<sup>th</sup> to SW 31<sup>st</sup> at the request of PBOT. In order to pay for this extra work, Ordinance No. 184668 (attached) was approved by Council and increased the Contract to \$7,309,727.35.
3. During the course of performing the extra work detailed in Ordinance No. 184668, completion of these items required additional bid item quantities and exceeded the estimated quantity. The number of Flaggers Hours required to do the extra work and the quantity of pavement that had to be ground down and repaved were in excess of what was estimated, but necessary to the work. These excess bid item quantities exceed the authorized Contract value approved by Ordinance No. 184668. The revised Final Contract Amount is \$7,340,750.34.
4. The estimated cost is \$31,022.99. Funds are available in the Sewer System Operating Fund, FY 11-12 Budget, Bureau of Environmental Services, WBS Element E08294.

NOW, THEREFORE, the council directs:

- a. The Director of the Bureau of Environmental Services or designee are hereby authorized to execute change orders and quantity increases for bid item overruns to Contract No. 30001048 with Moore Excavation, Inc. for the purpose and amount described in Section 1.
- b. The Mayor and Auditor are hereby authorized to draw and deliver warrants chargeable to the Sewer System Operating Fund Budget when demand is presented and approved by the proper authority.

Passed by the Council JUL 25 2012  
Dan Saltzman  
Commissioner of Public Affairs

Mark Hutchinson  
June 14, 2011  
E08294 - ord

**LaVonne Griffin-Valade**  
Auditor of the City of Portland

By

*Gayla Jennings*


Deputy

✓140

857

Agenda No.  
**ORDINANCE NO. 185517**  
Title

Amend contract with Moore Excavation, Inc. for additional work and compensation for the Fanno Basin Pump Station Force Main: Multnomah Section project, Project No. E08294 (Ordinance; Amend Contract No. 30001048).

<b>INTRODUCED BY</b> Dan Saltzman, Commissioner of Public Affairs	<b>CLERK USE: DATE FILED</b> <u>JUL 13 2012</u>
<b>COMMISSIONER APPROVAL</b> Mayor—Finance and Administration - Adams Position 1/Utilities - Fritz Position 2/Works - Fish Position 3/Affairs - Saltzman Position 4/Safety - Leonard	LaVonne Griffin-Valade Auditor of the City of Portland  By: <u></u> Deputy
<b>BUREAU APPROVAL</b> Bureau: Environmental Services Bureau Head: Dean Marriott  Prepared by: Mark Hutchinson Date Prepared: June 6, 2012  Financial Impact Statement Completed <input checked="" type="checkbox"/> Amends Budget <input type="checkbox"/> Not Required <input type="checkbox"/>  Portland Policy Document If "Yes" requires City Policy paragraph stated in document. Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>  Council Meeting Date: July 11, 2012	<b>ACTION TAKEN:</b>  JUL 18 2012 PASSED TO SECOND READING JUL 25 2012 9:30 A.M.
<b>City Attorney Approval</b> <i>change orders</i>	

<b>AGENDA</b>
<b>TIME CERTAIN</b> <input type="checkbox"/> Start time: _____  Total amount of time needed: _____ (for presentation, testimony and discussion)
<b>CONSENT</b> <input checked="" type="checkbox"/>
<b>REGULAR</b> <input type="checkbox"/> Total amount of time needed: _____ (for presentation, testimony and discussion)

FOUR-FIFTHS AGENDA	COMMISSIONERS VOTED AS FOLLOWS:		
		YEAS	NAYS
1. Fritz	1. Fritz	✓	
2. Fish	2. Fish	✓	
3. Saltzman	3. Saltzman	✓	
4. Leonard	4. Leonard	✓	
Adams	Adams	✓	