Healthy Parks, Healthy Portland

REPORT TO COUNCIL

Date:	May 14, 2015
To:	City Council
From:	Allison Rouse, Project Manager on behalf of Christine Moody, Chief Procurement Officer
Subject:	Transmit Evaluation Report on the Alternative Contracting Method for the South Waterfront Greenway Central District Improvements, Contract No. 30002713

We are pleased to announce that construction of the South Waterfront Greenway Central District is complete after years of planning, design, permitting and construction. The park is open and already bringing habitat improvements to the Willamette River and recreational benefits to residents and visitors to the South Waterfront neighborhood.

Due to the complexity of the construction, Portland Parks & Recreation (PP&R), in consultation with the Office of Procurement Services, sought permission from the Council in 2011 to execute an alternative to the mandated low bid contracting method. Council accepted the Findings presented, which asserted that deviating from low bid would not encourage favoritism in contracting or substantially diminish competition, and would likely reduce costs to the City. State law and City code require that now that the project is complete, PP&R return with an evaluation of whether the alternative method, a Construction Manager/General Contractor (CM/GC) method in this case, actually benefitted the City.

We are pleased to transmit, and request your acceptance of, this Evaluation Report on the Alternative Contracting Method for the South Waterfront Greenway Central District Improvements (Report, Contract 30002713), attached as Exhibit A.

Other attachments referenced in the report are:

Exhibit B - Factual Findings, Proposed Exemption from Competitive Bidding, 2011

Exhibit C – Memorandum, Evaluation of Phase 1A Cost, Rider Levett Bucknall

Exhibit D - Memorandum, Evaluation of Phases 1B and 2 Cost,

Project Controls Group

Administration1120 S.W. 5th Ave., Suite 1302www.PortlandParks.orgPortland, OR 97204Amanda Fritz, CommissionerTel: (503) 823-7529Fax: (503) 823-6007Mike Abbaté, DirectorSustaining a healthy park and recreation system to make Portland a great place to live, work and play.



100

Agenda No. **REPORT** Title

Transmit evaluation report on the alternative contracting method for the South Waterfront Greenway Central District Improvements (Report; Contract No. 30002713)

INTRODUCED BY Commissioner/Auditor: Commissioner Fritz	CLERK USE: DATE FILED MAY 2 2 2015
COMMISSIONER APPROVAL Mayor—Finance and Administration - Hales Position 1/Utilities - Fritz A.J.J. Position 2/Works - Fish Position 3/Affairs - Saltzman Position 4/Safety - Novick BUREAU APPROVAL Bureau: Portland Parks & Recreation Bureau Head: Ablaté	Mary Hull Caballero Auditor of the City of Portland By: Ansan Ansan Deputy ACTION TAKEN: MAY 27 2015 ACCEPTED
Prepared by: Allison K. Rouse Date Prepared: May 14, 2015	
Impact Statement Completed 🖾 Amends Budget 🗆	
City Auditor Office Approval: required for Code Ordinances	
City Attorney Approval: required for contract, code. easement, Jad franchise, charter, Comp Plan	
Council Meeting Date May 27, 2015	

AGENDA	FOUR-FIFTHS AGENDA	COMMISSIONERS VOTED AS FOLLOWS:		
TIME CERTAIN			YEAS	NAYS
Total amount of time needed:	1. Fritz	1. Fritz	\checkmark	
(for presentation, testimony and discussion)	2. Fish	2 <mark>.</mark> Fish	\checkmark	
CONSENT	3. Saltzman	3. Saltzman	\checkmark	
REGULAR X PSH 2012	4. Novick	4. Novick	V	
Total amount of time needed: (for presentation, testimony and discussion)	Hales	Hales	\checkmark	